

N°	Nom	Durée	Début	Fin	Prédécesseurs	obre		Novembre				Décembre				Janvier				Février				Mars						
						05/10	12/10	19/10	26/10	02/11	09/11	16/11	23/11	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01	25/01	01/02	08/02	15/02	22/02	01/03	08/03	15/03	22/03
1	DÉMARRAGE DES TRAVAUX — lundi 19/10/2026	0 jr	Lun 19/10/26	Lun 19/10/26			◆ 19/10																							
2	Fin de la fenêtre 3 mois — 18/01/2027	0 jr	Lun 18/01/27	Lun 18/01/27														◆ 18/01												
3	MUR 3 — mur de soutènement n°3	92,23 jrs	Lun 19/10/26	Mer 27/01/27																										
4	Travaux préparatoires	4 jrs	Lun 19/10/26	Jeu 22/10/26			4 jrs																							
5	Semelles	85,6 jrs	Ven 23/10/26	Lun 25/01/27			85,6 jrs																							
6	Voiles	85,7 jrs	Lun 26/10/26	Mer 27/01/27			85,7 jrs																							
7	FIN MUR 3 — remblai libéré (lot terrassements)	0 jr	Mer 27/01/27	Mer 27/01/27																		◆ 27/01								
8	DALOTS	136,6 jrs	Mer 14/10/26	Mer 17/03/27																										
9	OHD 360 — 2 × 2,00×2,00 — PK 36+049,69	78,85 jrs	Mer 21/10/26	Jeu 14/01/27																										
10	OHD 360 — radiers	41,13 jrs	Mer 21/10/26	Sam 05/12/26			41,13 jrs																							
11	OHD 360 — cadres	46,86 jrs	Sam 24/10/26	Mar 15/12/26			46,86 jrs																							
12	OHD 360 — tête aval	58,56 jrs	Sam 24/10/26	Sam 26/12/26			58,56 jrs																							
13	OHD 360 — tête amont	36,89 jrs	Sam 21/11/26	Ven 01/01/27									36,89 jrs																	
14	Fin des travaux OHD 360	0 jr	Ven 01/01/27	Ven 01/01/27																◆ 01/01										
15	Épreuve OHD 360	1 jr	Mer 13/01/27	Jeu 14/01/27																	1 jr									
16	OHD 364 — 3 × 2,00×2,00 — PK 36+408,30	81,82 jrs	Mer 21/10/26	Dim 17/01/27																										
17	OHD 364 — radiers	45,44 jrs	Mer 21/10/26	Mer 09/12/26			45,44 jrs																							
18	OHD 364 — cadres	49,75 jrs	Sam 24/10/26	Ven 18/12/26			49,75 jrs																							
19	OHD 364 — tête aval	54,66 jrs	Sam 24/10/26	Mer 23/12/26			54,66 jrs																							
20	OHD 364 — tête amont	34,37 jrs	Sam 28/11/26	Lun 04/01/27									34,37 jrs																	
21	Fin des travaux OHD 364	0 jr	Lun 04/01/27	Lun 04/01/27																	◆ 04/01									
22	Épreuve OHD 364	1 jr	Sam 16/01/27	Dim 17/01/27																		1 jr								
23	OHD 367 — 3 × 2,00×2,00 — PK 36+691,84	72,58 jrs	Mer 21/10/26	Jeu 07/01/27																										
24	OHD 367 — radiers	42,94 jrs	Mer 21/10/26	Dim 06/12/26			42,94 jrs																							
25	OHD 367 — cadres	46,93 jrs	Lun 26/10/26	Mer 16/12/26			46,93 jrs																							
26	OHD 367 — tête aval	56,58 jrs	Lun 26/10/26	Ven 25/12/26			56,58 jrs																							
27	OHD 367 — tête amont	55,95 jrs	Lun 26/10/26	Jeu 24/12/26			55,95 jrs																							
28	Fin des travaux OHD 367	0 jr	Ven 01/01/27	Ven 01/01/27																	◆ 01/01									
29	Épreuve OHD 367	1 jr	Mer 06/01/27	Jeu 07/01/27																		1 jr								
30	OHD 374 — 3 × 2,50×2,00 — PK 37+381,16	56,9 jrs	Ven 25/12/26	Mer 24/02/27																										
31	OHD 374 — radiers	25 jrs	Ven 25/12/26	Mer 20/01/27																										
32	OHD 374 — cadres	31 jrs	Jeu 31/12/26	Mar 02/02/27																										
33	OHD 374 — tête aval	31,3 jrs	Mer 30/12/26	Mar 02/02/27																										
34	OHD 374 — tête amont	34,9 jrs	Mar 05/01/27	Jeu 11/02/27																										
35	Fin des travaux OHD 374	0 jr	Jeu 18/02/27	Jeu 18/02/27																										
36	Épreuve OHD 374	1 jr	Mar 23/02/27	Mer 24/02/27																										
37	OHD 387 — 3 × 2,50×2,00 — PK 38+674	53,8 jrs	Lun 04/01/27	Mer 03/03/27																										
38	OHD 387 — radiers	6,5 jrs	Lun 04/01/27	Lun 11/01/27																										
39	OHD 387 — cadres	14,5 jrs	Sam 09/01/27	Lun 25/01/27																										
40	OHD 387 — tête aval	32,5 jrs	Ven 08/01/27	Ven 12/02/27																										
41	OHD 387 — tête amont	35,3 jrs	Lun 11/01/27	Jeu 18/02/27																										
42	Fin des travaux OHD 387	0 jr	Jeu 18/02/27	Jeu 18/02/27																										
43	Épreuve OHD 387	1 jr	Mar 02/03/27	Mer 03/03/27																										
44	OHD 393 — 4 × 2,50×2,00 — PK 39+309	56,6 jrs	Ven 08/01/27	Mer 17/03/27																										
45	OHD 393 — radiers	15,5 jrs	Ven 08/01/27	Lun 25/01/27																										
46	OHD 393 — cadres	12,5 jrs	Mer 20/01/27	Mer 03/02/27																										
47	OHD 393 — tête aval	35,3 jrs	Mar 19/01/27	Ven 26/02/27																										
48	OHD 393 — tête amont	35,1 jrs	Lun 25/01/27	Jeu 04/03/27																										
49	Fin des travaux OHD 393	0 jr	Jeu 04/03/27	Jeu 04/03/27																										
50	Épreuve OHD 393	1 jr	Mar 16/03/27	Mer 17/03/27																										
51	OHD 424 — 5 × 2,00×1,50 — PK 42+416,93	106,8 jrs	Mer 14/10/2																											



BIQUI TRAVAUX

Tâche

Jalon

Récapitulative

Récapitulative du projet









Page 1 / 2

N°	Nom	Durée	Début	Fin	Prédécesseurs	obre	05/10	12/10	19/10	26/10	Novembre				30/11	Décembre				Janvier					Février				Mars			
58	Épreuve OHD 424	1 jr	Ven 05/02/27	Sam 06/02/27																												
59	BUSES OHB — toutes les buses en classe 135A	86,5 jrs	Lun 19/10/26	Mer 20/01/27																												
60	OHB 357 — Buse 2 × Ø1600 — 60,96 ml	39 jrs	Lun 19/10/26	Lun 30/11/26																												
61	OHB 357 — Plan d'exécution	0 jr	Lun 19/10/26	Lun 19/10/26																												
62	OHB 357 — Implantation et fouille	4 jrs	Lun 19/10/26	Jeu 22/10/26	61																											
63	OHB 357 — Propreté, berceau et niches	4 jrs	Ven 23/10/26	Mar 27/10/26	62																											
64	OHB 357 — Livraison des buses Ø1600 135A	0 jr	Mar 27/10/26	Mar 27/10/26	63																											
65	OHB 357 — Pose des buses et réception du fil d'eau	2 jrs	Sam 31/10/26	Dim 01/11/26	64;63FD+3 jrsé																											
66	OHB 357 — 2 têtes TYPE I en parallèle	15 jrs	Lun 02/11/26	Mar 17/11/26	65																											
67	OHB 357 — Perrés	6 jrs	Mer 18/11/26	Mar 24/11/26	66																											
68	OHB 357 — Remblai	5 jrs	Mer 25/11/26	Lun 30/11/26	67																											
69	OHB 389 — Ø1600 classe 135A, longueur du marché 19,09 m, PK 38+914	41 jrs	Lun 02/11/26	Mer 16/12/26																												
70	OHB 389 — Implantation et fouille	4 jrs	Lun 02/11/26	Jeu 05/11/26	65																											
71	OHB 389 — Propreté, berceau et niches	4 jrs	Ven 06/11/26	Mar 10/11/26	70																											
72	OHB 389 — Livraison des buses Ø1600 135A	0 jr	Mar 10/11/26	Mar 10/11/26	71																											
73	OHB 389 — Pose des buses et réception du fil d'eau	2 jrs	Sam 14/11/26	Dim 15/11/26	72;71FD+3 jrsé																											
74	OHB 389 — 2 têtes TYPE I en parallèle	15 jrs	Mer 18/11/26	Ven 04/12/26	73;66																											
75	OHB 389 — Perrés	6 jrs	Sam 05/12/26	Jeu 10/12/26	74																											
76	OHB 389 — Remblai	5 jrs	Ven 11/12/26	Mer 16/12/26	75																											
77	OHB 391 — Ø1200 classe 135A, 7 éléments, PK 39+067,83	32,5 jrs	Jeu 17/12/26	Mer 20/01/27																												
78	OHB 391 — Implantation, décapage et fouille	3 jrs	Jeu 17/12/26	Sam 19/12/26	76																											
79	OHB 391 — Lit de pose et niches	3 jrs	Dim 20/12/26	Mar 22/12/26	78																											
80	OHB 391 — Livraison des buses Ø1200 135A	0 jr	Mar 22/12/26	Mar 22/12/26	79																											
81	OHB 391 — Pose des 8 pièces et réception du fil d'eau	2 jrs	Mer 23/12/26	Jeu 24/12/26	80																											
82	OHB 391 — Têtes TYPE I aval et TYPE II amont (2 jeux de coffrage)	18 jrs	Ven 25/12/26	Mer 13/01/27	81																											
83	OHB 391 — Perrés et enrochements	5 jrs	Lun 11/01/27	Sam 16/01/27	82FD-2,5 jrs																											
84	OHB 391 — Remblai et essais	4 jrs	Sam 16/01/27	Mer 20/01/27	83																											
85	OHB 391 — remblai libéré	0 jr	Mer 20/01/27	Mer 20/01/27	84																											



Tâche

Jalon

Récapitulative

Récapitulative du projet