

N°	Nom	Durée	Début	Fin	Prédécesseurs	obre	05/10	12/10	19/10	26/10	Novembre	02/11	09/11	16/11	23/11	Décembre	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01	25/01	Février	01/02	08/02	15/02	22/02	Mars	01/03	08/03	15/03	22/03
1	DÉMARRAGE DES TRAVAUX — lundi 19/10/2026	0 jr	Lun 19/10/26	Lun 19/10/26					◆ 19/10																										
2	Fin de la fenêtre 3 mois — 18/01/2027	0 jr	Lun 18/01/27	Lun 18/01/27																					◆ 18/01										
3	Travaux de terrassements	152 jrs	Sam 01/08/26	Lun 31/05/27																															
4	Travaux de décapage	61 jrs	Sam 01/08/26	Lun 30/11/26																															
5	Travaux des Déblais et masque sur talus	106 jrs	Mar 01/09/26	Mer 31/03/27																															
6	Travaux de remblais	136,5 jrs	Mar 01/09/26	Lun 31/05/27																															
7	MUR 3 — mur de soutènement n°3	92,23 jrs	Lun 19/10/26	Mer 27/01/27																															
8	Travaux préparatoires	4 jrs	Lun 19/10/26	Jeu 22/10/26					4 jrs																										
9	Semelles	85,6 jrs	Ven 23/10/26	Lun 25/01/27					85,6 jrs																										
10	Voiles	85,7 jrs	Lun 26/10/26	Mer 27/01/27					85,7 jrs																										
11	FIN MUR 3 — remblai libéré (lot terrassements)	0 jr	Mer 27/01/27	Mer 27/01/27																						◆ 27/01									
12	DALOTS	136,6 jrs	Mer 14/10/26	Mer 17/03/27																															
13	OHD 360 — 2 × 2,00×2,00 — PK 36+049,69	78,85 jrs	Mer 21/10/26	Jeu 14/01/27																															
14	OHD 360 — radiers	41,13 jrs	Mer 21/10/26	Sam 05/12/26					41,13 jrs																										
15	OHD 360 — cadres	46,86 jrs	Sam 24/10/26	Mar 15/12/26					46,86 jrs																										
16	OHD 360 — tête aval	58,56 jrs	Sam 24/10/26	Sam 26/12/26					58,56 jrs																										
17	OHD 360 — tête amont	36,89 jrs	Sam 21/11/26	Ven 01/01/27																															
18	Fin des travaux OHD 360	0 jr	Ven 01/01/27	Ven 01/01/27																															
19	Épreuve OHD 360	1 jr	Mer 13/01/27	Jeu 14/01/27																															
20	OHD 364 — 3 × 2,00×2,00 — PK 36+408,30	81,82 jrs	Mer 21/10/26	Dim 17/01/27																															
21	OHD 364 — radiers	45,44 jrs	Mer 21/10/26	Mer 09/12/26					45,44 jrs																										
22	OHD 364 — cadres	49,75 jrs	Sam 24/10/26	Ven 18/12/26					49,75 jrs																										
23	OHD 364 — tête aval	54,66 jrs	Sam 24/10/26	Mer 23/12/26					54,66 jrs																										
24	OHD 364 — tête amont	34,37 jrs	Sam 28/11/26	Lun 04/01/27																															
25	Fin des travaux OHD 364	0 jr	Lun 04/01/27	Lun 04/01/27																															
26	Épreuve OHD 364	1 jr	Sam 16/01/27	Dim 17/01/27																															
27	OHD 367 — 3 × 2,00×2,00 — PK 36+691,84	72,58 jrs	Mer 21/10/26	Jeu 07/01/27																															
28	OHD 367 — radiers	42,94 jrs	Mer 21/10/26	Dim 06/12/26					42,94 jrs																										
29	OHD 367 — cadres	46,93 jrs	Lun 26/10/26	Mer 16/12/26					46,93 jrs																										
30	OHD 367 — tête aval	56,58 jrs	Lun 26/10/26	Ven 25/12/26					56,58 jrs																										
31	OHD 367 — tête amont	55,95 jrs	Lun 26/10/26	Jeu 24/12/26					55,95 jrs																										
32	Fin des travaux OHD 367	0 jr	Ven 01/01/27	Ven 01/01/27																															

N°	Nom	Durée	Début	Fin	Prédécesseurs	Octobre				Novembre				Décembre				Janvier				Février				Mars			
						05/10	12/10	19/10	26/10	02/11	09/11	16/11	23/11	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01	25/01	01/02	08/02	15/02	22/02	01/03	08/03	15/03
58	OHD 424 — cadres	11,5 jrs	Mar 29/12/26	Sam 09/01/27		11,5 jrs																							
59	OHD 424 — tête aval	21,5 jrs	Lun 28/12/26	Mar 19/01/27		21,5 jrs																							
60	OHD 424 — tête amont	24 jrs	Mer 30/12/26	Sam 23/01/27		24 jrs																							
61	Fin des travaux OHD 424	0 jr	Lun 25/01/27	Lun 25/01/27		25/01																							
62	Épreuve OHD 424	1 jr	Ven 05/02/27	Sam 06/02/27		1 jr																							
63	BUSES OHB — toutes les buses en classe 135A	86,5 jrs	Lun 19/10/26	Mer 20/01/27																									
64	OHB 357 — Buse 2 × Ø1600 — 60,96 ml	39 jrs	Lun 19/10/26	Lun 30/11/26																									
65	OHB 357 — Plan d'exécution	0 jr	Lun 19/10/26	Lun 19/10/26		19/10																							
66	OHB 357 — Implantation et fouille	4 jrs	Lun 19/10/26	Jeu 22/10/26	65	4 jrs																							
67	OHB 357 — Propreté, berceau et niches	4 jrs	Ven 23/10/26	Mar 27/10/26	66	4 jrs																							
68	OHB 357 — Livraison des buses Ø1600 135A	0 jr	Mar 27/10/26	Mar 27/10/26	67	27/10																							
69	OHB 357 — Pose des buses et réception du fil d'eau	2 jrs	Sam 31/10/26	Dim 01/11/26	68;67FD+3 jrsé	2 jrs																							
70	OHB 357 — 2 têtes TYPE I en parallèle	15 jrs	Lun 02/11/26	Mar 17/11/26	69	15 jrs																							
71	OHB 357 — Perrés	6 jrs	Mer 18/11/26	Mar 24/11/26	70	6 jrs																							
72	OHB 357 — Remblai	5 jrs	Mer 25/11/26	Lun 30/11/26	71	5 jrs																							
73	OHB 389 — Ø1600 classe 135A, longueur du marché 19,09 m, PK 38+914	41 jrs	Lun 02/11/26	Mer 16/12/26																									
74	OHB 389 — Implantation et fouille	4 jrs	Lun 02/11/26	Jeu 05/11/26	69	4 jrs																							
75	OHB 389 — Propreté, berceau et niches	4 jrs	Ven 06/11/26	Mar 10/11/26	74	4 jrs																							
76	OHB 389 — Livraison des buses Ø1600 135A	0 jr	Mar 10/11/26	Mar 10/11/26	75	10/11																							
77	OHB 389 — Pose des buses et réception du fil d'eau	2 jrs	Sam 14/11/26	Dim 15/11/26	76;75FD+3 jrsé	2 jrs																							
78	OHB 389 — 2 têtes TYPE I en parallèle	15 jrs	Mer 18/11/26	Ven 04/12/26	77;70	15 jrs																							
79	OHB 389 — Perrés	6 jrs	Sam 05/12/26	Jeu 10/12/26	78	6 jrs																							
80	OHB 389 — Remblai	5 jrs	Ven 11/12/26	Mer 16/12/26	79	5 jrs																							
81	OHB 391 — Ø1200 classe 135A, 7 éléments, PK 39+067,83	32,5 jrs	Jeu 17/12/26	Mer 20/01/27																									
82	OHB 391 — Implantation, décapage et fouille	3 jrs	Jeu 17/12/26	Sam 19/12/26	80	3 jrs																							
83	OHB 391 — Lit de pose et niches	3 jrs	Dim 20/12/26	Mar 22/12/26	82	3 jrs																							
84	OHB 391 — Livraison des buses Ø1200 135A	0 jr	Mar 22/12/26	Mar 22/12/26	83	22/12																							
85	OHB 391 — Pose des 8 pièces et réception du fil d'eau	2 jrs	Mer 23/12/26	Jeu 24/12/26	84	2 jrs																							
86	OHB 391 — Têtes TYPE I aval et TYPE II amont (2 jeux de coffrage)	18 jrs	Ven 25/12/26	Mer 13/01/27	85	18 jrs																							
87	OHB 391 — Perrés et enrochements	5 jrs	Lun 11/01/27	Sam 16/01/27	86FD-2,5 jrs	5 jrs																							
88	OHB 391 — Remblai et essais	4 jrs	Sam 16/01/27	Mer 20/01/27	87	4 jrs																							
89	OHB 391 — remblai libéré	0 jr	Mer 20/01/27	Mer 20/01/27	88	20/01																							
90	Travaux de base des travaux entre le 15/11/2026 et 31/05/2027	99 jrs	Dim 15/11/26	Lun 31/05/27		99 jrs																							

	Tâche	
	Jalon	
	Récapitulative	
	Récapitulative du projet	