

Nom		Durée	Début	Fin	Prédécesseurs	obre				Novembre				Décembre				Janvier				Février				Mars								
						05/10	12/10	19/10	26/10	02/11	09/11	16/11	23/11	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01	25/01	01/02	08/02	15/02	22/02	01/03	08/03	15/03	22/03				
1	Travaux de terrassements	233,5 jrs	Sam 01/08/26	Mer 10/11/27																														
2	Travaux de décapage	76,5 jrs	Sam 01/08/26	Jeu 31/12/26																														
3	Travaux des Déblais et masque sur talus	136,5 jrs	Mar 01/09/26	Lun 31/05/27																														
4	Travaux de remblais	218 jrs	Mar 01/09/26	Mer 10/11/27																														
5	MUR 3 — mur de soutènement n°3	92,23 jrs	Lun 19/10/26	Mer 27/01/27																														
6	Travaux préparatoires	4 jrs	Lun 19/10/26	Jeu 22/10/26		4 jrs																												
7	Semelles	85,6 jrs	Ven 23/10/26	Lun 25/01/27		85,6 jrs																												
8	Voiles	85,7 jrs	Lun 26/10/26	Mer 27/01/27		85,7 jrs																												
9	FIN MUR 3 — remblai libéré (lot terrassements)	0 jr	Mer 27/01/27	Mer 27/01/27		◆ 27/01																												
10	DALOTS	136,6 jrs	Mer 14/10/26	Mer 17/03/27																														
11	OHD 360 — 2 × 2,00×2,00 — PK 36+049,69	78,85 jrs	Mer 21/10/26	Jeu 14/01/27																														
12	OHD 360 — radiers	41,13 jrs	Mer 21/10/26	Sam 05/12/26		41,13 jrs																												
13	OHD 360 — cadres	46,86 jrs	Sam 24/10/26	Mar 15/12/26		46,86 jrs																												
14	OHD 360 — tête aval	58,56 jrs	Sam 24/10/26	Sam 26/12/26		58,56 jrs																												
15	OHD 360 — tête amont	36,89 jrs	Sam 21/11/26	Ven 01/01/27		36,89 jrs																												
16	Fin des travaux OHD 360	0 jr	Ven 01/01/27	Ven 01/01/27		◆ 01/01																												
17	Épreuve OHD 360	1 jr	Mer 13/01/27	Jeu 14/01/27		1 jr																												
18	OHD 364 — 3 × 2,00×2,00 — PK 36+408,30	81,82 jrs	Mer 21/10/26	Dim 17/01/27																														
19	OHD 364 — radiers	45,44 jrs	Mer 21/10/26	Mer 09/12/26		45,44 jrs																												
20	OHD 364 — cadres	49,75 jrs	Sam 24/10/26	Ven 18/12/26		49,75 jrs																												
21	OHD 364 — tête aval	54,66 jrs	Sam 24/10/26	Mer 23/12/26		54,66 jrs																												
22	OHD 364 — tête amont	34,37 jrs	Sam 28/11/26	Lun 04/01/27		34,37 jrs																												
23	Fin des travaux OHD 364	0 jr	Lun 04/01/27	Lun 04/01/27		◆ 04/01																												
24	Épreuve OHD 364	1 jr	Sam 16/01/27	Dim 17/01/27		1 jr																												
25	OHD 367 — 3 × 2,00×2,00 — PK 36+691,84	72,58 jrs	Mer 21/10/26	Jeu 07/01/27																														
26	OHD 367 — radiers	42,94 jrs	Mer 21/10/26	Dim 06/12/26		42,94 jrs																												
27	OHD 367 — cadres	46,93 jrs	Lun 26/10/26	Mer 16/12/26		46,93 jrs																												
28	OHD 367 — tête aval	56,58 jrs	Lun 26/10/26	Ven 25/12/26		56,58 jrs																												
29	OHD 367 — tête amont	55,95 jrs	Lun 26/10/26	Jeu 24/12/26		55,95 jrs																												
30	Fin des travaux OHD 367	0 jr	Ven 01/01/27	Ven 01/01/27		◆ 01/01																												
31	Épreuve OHD 367	1 jr	Mer 06/01/27	Jeu 07/01/27		1 jr																												
32	OHD 374 — 3 × 2,50×2,00 — PK 37+381,16	56,9 jrs	Ven 25/12/26	Mer 24/02/27																														
33	OHD 374 — radiers	25 jrs	Ven 25/12/26	Mer 20/01/27		25 jrs																												
34	OHD 374 — cadres	31 jrs	Jeu 31/12/26	Mar 02/02/27		31 jrs																												
35	OHD 374 — tête aval	31,3 jrs	Mer 30/12/26	Mar 02/02/27		31,3 jrs																												
36	OHD 374 — tête amont	34,9 jrs	Mar 05/01/27	Jeu 11/02/27		34,9 jrs																												
37	Fin des travaux OHD 374	0 jr	Jeu 18/02/27	Jeu 18/02/27		◆ 18/02																												
38	Épreuve OHD 374	1 jr	Mar 23/02/27	Mer 24/02/27		1 jr																												
39	OHD 387 — 3 × 2,50×2,00 — PK 38+674	53,8 jrs	Lun 04/01/27	Mer 03/03/27																														
40	OHD 387 — radiers	6,5 jrs	Lun 04/01/27	Lun 11/01/27		6,5 jrs																												
41	OHD 387 — cadres	14,5 jrs	Sam 09/01/27	Lun 25/01/27		14,5 jrs																												
42	OHD 387 — tête aval	32,5 jrs	Ven 08/01/27	Ven 12/02/27		32,5 jrs																												
43	OHD 387 — tête amont	35,3 jrs	Lun 11/01/27	Jeu 18/02/27		35,3 jrs																												
44	Fin des travaux OHD 387	0 jr	Jeu 18/02/27	Jeu 18/02/27		◆ 18/02																												
45	Épreuve OHD 387	1 jr	Mar 02/03/27	Mer 03/03/27		1 jr																												
46	OHD 393 — 4 × 2,50×2,00 — PK 39+309	56,6 jrs	Ven 08/01/27	Mer 17/03/27																														
47	OHD 393 — radiers	15,5 jrs	Ven 08/01/27	Lun 25/01/27		15,5 jrs																												
48	OHD 393 — cadres	12,5 jrs	Mer 20/01/27	Mer 03/02/27		12,5 jrs																												
49	OHD 393 — tête aval	35,3 jrs	Mar 19/01/27	Ven 26/02/27		35,3 jrs																												
50	OHD 393 — tête amont	35,1 jrs	Lun 25/01/27	Jeu 04/03/27		35,1 jrs																												
51	Fin des travaux OHD 393	0 jr	Jeu 04/03/27	Jeu 04/03/27		◆ 04/03																												
52	Épreuve OHD 393	1 jr	Mar 16/03/27	Mer 17/03/27		1 jr																												
53	OHD 424 — 5 × 2,00×1,50 — PK 42+416,93	106,8 jrs	Mer 14/10/26	Sam 06/02/27																														
54	Longueur et ouverture OHD 424 tranchées par la MOE	0 jr	Mer 14/10/26	Mer 14/10/26		◆ 14/10																												
55	OHD 424 — radiers	6 jrs	Mer 23/12/26	Mar 29/12/26		6 jrs																												
56	OHD 424 — cadres	11,5 jrs	Mar 29/12/26	Sam 09/01/27		11,5 jrs																												
57	OHD 424 — tête aval	21,5 jrs	Lun 28/12/26	Mar 19/01/27		21,5 jrs																												



BIQUI TRAVAUX

Tâche

Jalon

Récapitulative

Récapitulative du projet










N°	Nom	Durée	Début	Fin	Prédécesseurs	Octobre				Novembre				Décembre				Janvier				Février				Mars							
						05/10	12/10	19/10	26/10	02/11	09/11	16/11	23/11	30/11	07/12	14/12	21/12	28/12	04/01	11/01	18/01	25/01	01/02	08/02	15/02	22/02	01/03	08/03	15/03	22/03			
58	OHD 424 — tête amont	24 jrs	Mer 30/12/26	Sam 23/01/27		24 jrs																											
59	Fin des travaux OHD 424	0 jr	Lun 25/01/27	Lun 25/01/27		◆ 25/01																											
60	Épreuve OHD 424	1 jr	Ven 05/02/27	Sam 06/02/27		1 jr																											
61	BUSES OHB — toutes les buses en classe 135A	86,5 jrs	Lun 19/10/26	Mer 20/01/27																													
62	OHB 357 — Buse 2 × Ø1600 — 60,96 ml	39 jrs	Lun 19/10/26	Lun 30/11/26																													
63	OHB 357 — Plan d'exécution	0 jr	Lun 19/10/26	Lun 19/10/26																													
64	OHB 357 — Implantation et fouille	4 jrs	Lun 19/10/26	Jeu 22/10/26	63	◆ 19/10 4 jrs																											
65	OHB 357 — Propreté, berceau et niches	4 jrs	Ven 23/10/26	Mar 27/10/26	64	4 jrs																											
66	OHB 357 — Livraison des buses Ø1600 135A	0 jr	Mar 27/10/26	Mar 27/10/26	65	◆ 27/10 2 jrs																											
67	OHB 357 — Pose des buses et réception du fil d'eau	2 jrs	Sam 31/10/26	Dim 01/11/26	66;65FD+3 jrsé	15 jrs																											
68	OHB 357 — 2 têtes TYPE I en parallèle	15 jrs	Lun 02/11/26	Mar 17/11/26	67	6 jrs																											
69	OHB 357 — Perrés	6 jrs	Mer 18/11/26	Mar 24/11/26	68	5 jrs																											
70	OHB 357 — Remblai	5 jrs	Mer 25/11/26	Lun 30/11/26	69																												
71	OHB 389 — Ø1600 classe 135A, longueur du marché 19,09 m, PK 38+914	41 jrs	Lun 02/11/26	Mer 16/12/26																													
72	OHB 389 — Implantation et fouille	4 jrs	Lun 02/11/26	Jeu 05/11/26	67	4 jrs																											
73	OHB 389 — Propreté, berceau et niches	4 jrs	Ven 06/11/26	Mar 10/11/26	72	4 jrs																											
74	OHB 389 — Livraison des buses Ø1600 135A	0 jr	Mar 10/11/26	Mar 10/11/26	73	◆ 10/11 2 jrs																											
75	OHB 389 — Pose des buses et réception du fil d'eau	2 jrs	Sam 14/11/26	Dim 15/11/26	74;73FD+3 jrsé	15 jrs																											
76	OHB 389 — 2 têtes TYPE I en parallèle	15 jrs	Mer 18/11/26	Ven 04/12/26	75;68	6 jrs																											
77	OHB 389 — Perrés	6 jrs	Sam 05/12/26	Jeu 10/12/26	76	5 jrs																											
78	OHB 389 — Remblai	5 jrs	Ven 11/12/26	Mer 16/12/26	77																												
79	OHB 391 — Ø1200 classe 135A, 7 éléments, PK 39+067,83	32,5 jrs	Jeu 17/12/26	Mer 20/01/27																													
80	OHB 391 — Implantation, décapage et fouille	3 jrs	Jeu 17/12/26	Sam 19/12/26	78	3 jrs																											
81	OHB 391 — Lit de pose et niches	3 jrs	Dim 20/12/26	Mar 22/12/26	80	3 jrs																											
82	OHB 391 — Livraison des buses Ø1200 135A	0 jr	Mar 22/12/26	Mar 22/12/26	81	◆ 22/12																											
83	OHB 391 — Pose des 8 pièces et réception du fil d'eau	2 jrs	Mer 23/12/26	Jeu 24/12/26	82	2 jrs																											
84	OHB 391 — Têtes TYPE I aval et TYPE II amont (2 jeux de coffrage)	18 jrs	Ven 25/12/26	Mer 13/01/27	83	18 jrs																											
85	OHB 391 — Perrés et enrochements	5 jrs	Lun 11/01/27	Sam 16/01/27	84FD-2,5 jrs	5 jrs																											
86	OHB 391 — Remblai et essais	4 jrs	Sam 16/01/27	Mer 20/01/27	85	4 jrs																											
87	OHB 391 — remblai libéré	0 jr	Mer 20/01/27	Mer 20/01/27	86	◆ 20/01																											
88	Travaux de la base des travaux selouane	167,5 jrs	Dim 01/11/26	Ven 01/10/27		167,5 jrs																											



Tâche

Jalon

Récapitulative

Récapitulative du projet